

সূত্র: ২৮.১৯.০০০০.৩০৭.৯৮.০০১.২০.৬২৬

তারিখ: ১৪/১২/২০২০

ব্যবস্থাপনা পরিচালক  
আরপিজিসিএল  
ঢাকা।


*Please put up in the file.*

*Zameer Hossain*  
*20-12-2020*  
*GM (Admin)*

বিষয়: কোম্পানির বার্ষিক ক্রয় পরিকল্পনা ২০২০-২১ প্রণয়ন সংক্রান্ত কমিটির প্রতিবেদন।

মহোদয়,

রূপান্তরিত প্রাকৃতিক গ্যাস কোম্পানি লিমিটেড (আরপিজিসিএল) এর ২০২০-২০২১ অর্থ বছরের জন্য ক্রয় পরিকল্পনা প্রণয়নের লক্ষ্যে সূত্র নং ২৮.১৯.০০০০.৩০৭.৯৮.০০১.২০.৫ তারিখ: ১৩ অক্টোবর ২০২০ এর মাধ্যমে গঠিত কমিটির প্রতিবেদন পরবর্তী কার্যার্থে এতদসাথে সংযুক্ত করে দাখিল করা হলো।



*(Signature)*  
(মোঃ সাব্বির আলী)  
১৪/১২/২০২০

মহাব্যবস্থাপক (অর্থ)

ও

সভাপতি, সংশ্লিষ্ট কমিটি

সংলাগ: ০১। কমিটির প্রতিবেদন - ০২ পাতা  
০২। বার্ষিক ক্রয় পরিকল্পনা ২০২০-২০২১ - ০৮ পাতা

অনুলিপি:

- ১। মহাব্যবস্থাপক (প্রশাসন), আরপিজিসিএল, ঢাকা।
- ২। অফিস কপি।

*(Signature)*

*(Signature)*  
২১/১২/২০২০

**রূপান্তরিত প্রাকৃতিক গ্যাস কোম্পানী লিমিটেড**  
(একটি পেট্রোবাংলার কোম্পানি)

আরপিজিসিএল-এর বার্ষিক ক্রয় পরিকল্পনা ২০২০-২০২১ প্রণয়ন সংক্রান্ত প্রতিবেদন

০১। ভূমিকা:

সরকার প্রণীত প্রাবলিক প্রকিওরমেন্ট আইন-২০০৬ এর ধারা ১১(২) ও পাবলিক প্রকিওরমেন্ট বিধিমালা-২০০৮ এর বিধি ১৬(৬) অনুযায়ী বার্ষিক ক্রয় পরিকল্পনা প্রণয়ন সকল সরকারী ক্রয়কারীর জন্য বাধ্যতামূলক করা হয়েছে। তদালোকে ২০২০-২০২১ অর্থ বছরের জন্য কোম্পানির রাজস্ব বাজেটের অধীনে ক্রয়যোগ্য পণ্য ও সংশ্লিষ্ট সেবার তদালোকে ২০২০-২০২১ অর্থ বছরের জন্য ক্রয় পরিকল্পনা প্রণয়নের লক্ষ্যে সূত্র নং ২৮.১৯.০০০০.৩০৭.৯৮.০০১.২০.৫ তারিখ: ১৩ অক্টোবর ২০২০ এর মাধ্যমে নিম্নবর্ণিত কর্মকর্তা সমন্বয়ে একটি কমিটি গঠন করা হয় (সংযুক্তি ):

- |  |              |
|--|--------------|
| ১। জনাব মোঃ বাবর আলী, মহাব্যবস্থাপক (অর্থ), আরপিজিসিএল, ঢাকা                     | - সভাপতি     |
| ২। প্রকৌ. মহম্মদ আলী বিশ্বাস, মহাব্যবস্থাপক (সিএনজি ও অপারেশন), আরপিজিসিএল, ঢাকা | - সদস্য      |
| ৩। প্রকৌ. মোঃ গোলাম কিবরিয়া চৌধুরী, মহাব্যবস্থাপক (পিএন্ডডি), আরপিজিসিএল, ঢাকা  | - সদস্য      |
| ৪। জনাব মোঃ হাসানুজ্জামান, কোম্পানি সচিব, আরপিজিসিএল, ঢাকা                       | - সদস্য      |
| ৫। জনাব মোঃ আতিকুর রহমান, মহাব্যবস্থাপক (প্রশাসন), আরপিজিসিএল, ঢাকা              | - সদস্য      |
| ৬। জনাব ফরিদ আহম্মদ, উপমহাব্যবস্থাপক (সংস্থাপন), আরপিজিসিএল, ঢাকা                | - সদস্য সচিব |


০২। কমিটির কার্যপরিধি:

- (ক) পিপিআর ২০০৮ এর বিধি ১৬ ও ১৭ এর আলোকে কোম্পানির ২০২০-২০২১ অর্থ বছরের জন্য প্রস্তুতকৃত খসড়া ক্রয় পরিকল্পনা ও প্রাক্কলিত ব্যয় পরীক্ষা নিরীক্ষা ও পর্যালোচনাপূর্বক চূড়ান্তকরণ করবে;
- (খ) এক্ষেত্রে কোম্পানির বর্তমান আর্থিক অবস্থা, পরিকল্পনায় অন্তর্ভুক্ত পণ্য, কার্য ও সেবা ক্রয়ের প্রয়োজনীয়তা/আবশ্যিকতা, প্রাক্কলনের ভিত্তি হিসেবে সংশ্লিষ্ট রোট সিডিউল, বাজার মূল্য, ভ্যাট-ট্যাক্স, আনুষঙ্গিক ব্যয় বিবেচনা চূড়ান্তকরণ করবে;
- (গ) ২০২০-২০২১ অর্থ বছরে কোম্পানির অনুমোদিত বাজেটে খাত ভিত্তিক বরাদ্দের আওতায় প্রাক্কলনসহ ক্রয় পরিকল্পনা চূড়ান্তকরণ করবে;
- (ঘ) ক্রয় প্রক্রিয়ায় বিলম্ব, পুন: দরপত্র আহ্বান এবং অন্যান্য পরিবর্তন বা সীমাবদ্ধতা বিবেচনাক্রমে ক্রয় পরিকল্পনায় প্রয়োজনীয় সাযুজ্য বিধানপূর্বক ত্রৈমাসিক ভিত্তিতে উহা হালনাগাদ চূড়ান্তকরণ করবে;
- (ঙ) সংশ্লিষ্ট অন্যান্য বিষয় যদি থাকে।

০৩। কমিটির পর্যালোচনা:


সরকার প্রণীত প্রাবলিক প্রকিওরমেন্ট আইন-২০০৬ এর ধারা ১১(২) ও পাবলিক প্রকিওরমেন্ট বিধিমালা-২০০৮ এর বিধি ১৬(৬) অনুসরণে বার্ষিক ক্রয় পরিকল্পনা ২০২০-২১ প্রণয়ন করা হয়েছে। কোম্পানিতে বর্তমান অর্থ বছরে কোন প্রকল্প প্রস্তাব নেই। ফলে উন্নয়ন বাজেটের আওতায় ২০২০-২১ অর্থ বছরে ক্রয় পরিকল্পনায় কোন প্রস্তাব অন্তর্ভুক্ত নেই। শুধুমাত্র রাজস্ব বাজেটের আওতায় ব্যয়যোগ্য ক্রয় প্রস্তাব পরিকল্পনায় অন্তর্ভুক্ত করা হয়েছে। আলোচ্য অর্থ বছরে কোম্পানির খাতভিত্তিক বাজেট বরাদ্দ সীমার মধ্যে ক্রয় পরিকল্পনা প্রণয়ন করা হয়েছে। ফলে বাজেট ঘাটতির সম্ভাবনা নেই। ক্রয় পরিকল্পনায় অন্তর্ভুক্ত প্রাক্কলনসহ প্রস্তাবসমূহ স্ব স্ব ডিভিশন/স্থাপনা প্রধানের চাহিদা ও সম্ভাব্যতার ভিত্তিতে প্রস্তুত করা হয়েছে। পরবর্তীতে বিস্তারিত স্পেসিফিকেশন ও বাস্তবায়নের আবশ্যিকতাসহ নথিতে চাহিদা ও কর্তৃপক্ষীয় অনুমোদনের আলোকে পর্যায়ক্রমে বাস্তবায়নযোগ্য হবে।


প্রণীত ২০২০-২১ বছরের ক্রয় পরিকল্পনায় প্লানিং এন্ড ডেভেলপমেন্ট ডিভিশনের মাধ্যমে বাস্তবায়নযোগ্য কার্য ও ভৌত সেবা এবং বুদ্ধিবৃত্তিক সেবা বাবদ প্রাক্কলিত অর্থের পরিমাণ ৫,৪৭,০০,০০০ (পাঁচ কোটি সাতচল্লিশ লক্ষ) টাকা। এছাড়া প্রশাসন ডিভিশনের মাধ্যমে বাস্তবায়নযোগ্য পণ্য ও সংশ্লিষ্ট সেবা এবং পেশাগত সেবা বাবদ প্রাক্কলিত অর্থের পরিমাণ ১৫,৪৫,২৭,০০০ (পনের কোটি পঁয়তাল্লিশ লক্ষ সাতাশ হাজার) টাকা। সর্বমোট ২০,৯২,২৭,০০০ (বিশ কোটি বিরানব্বই লক্ষ সাতাশ হাজার) টাকা। প্রণীত এ ক্রয় পরিকল্পনা ক্রয়কারী বিধি ১৬(১০) অনুযায়ী নিজস্ব প্রয়োজনে ক্রয় পরিকল্পনায় প্রয়োজনীয় সামঞ্জস্য বিধানপূর্বক ত্রৈমাসিক ভিত্তিতে উহা হালনাগাদ করবে। পিপিআর-২০০৮ এর বিধি ১৬(৭) অনুযায়ী কোন উন্নয়নপ্রকল্প বা কর্মসূচীর জন্য হালনাগাদকৃত বার্ষিক ক্রয় পরিকল্পনা ও দাপ্তরিক প্রাক্কলিত ব্যয় এবং রাজস্ব বাজেটের জন্য প্রণীত বার্ষিক ক্রয় পরিকল্পনা ক্রয়কারী কার্যালয় প্রধান বা তৎকর্তৃক ক্ষমতাপ্রাপ্ত কোন কর্মকর্তা কর্তৃক অনুমোদিত হতে হবে।





০৪। কমিটির মতামত/সুপারিশ:


- ৪.১। পিপিআর-২০০৮ এর বিধি ১৬(৭) এর আলোকে প্রণীত রূপান্তরিত প্রাকৃতিক গ্যাস কোম্পানী লিমিটেড (আরপিজিসিএল) এর বার্ষিক “ক্রয় পরিকল্পনা ২০২০-২০২১” ক্রয়কারী কার্যালয় প্রধান হিসেবে ব্যবস্থাপনা কর্তৃপক্ষের সদয় বিবেচনা ও অনুমোদনের ব্যবস্থা গ্রহণের সুপারিশ করা হলো।
- ৪.২। অনুমোদিত বার্ষিক “ক্রয় পরিকল্পনা ২০২০-২০২১” কোম্পানির নোটিশ বোর্ড ও ওয়েবসাইটে প্রকাশের ব্যবস্থা গ্রহণের সুপারিশ করা হলো।


  
ফরিদ আহম্মদ  
উপমহাব্যবস্থাপক (সংস্থাপন)  
ও  
সদস্য-সচিব, সংশ্লিষ্ট কমিটি


  
মোঃ আতিকুর রহমান  
মহাব্যবস্থাপক (প্রশাসন)  
ও  
সদস্য, সংশ্লিষ্ট কমিটি

  
মোঃ হাসানুজ্জামান  
কোম্পানি সচিব  
ও  
সদস্য, সংশ্লিষ্ট কমিটি

  
প্রকৌ. মোঃ গোলাম কিশোর চৌধুরী  
মহাব্যবস্থাপক (পিএন্ডডি)  
ও  
সদস্য, সংশ্লিষ্ট কমিটি

  
প্রকৌ. মহম্মদ আলী বিশ্বাস  
মহাব্যবস্থাপক (সিএনজি ও অপারেশন) ও  
সদস্য, সংশ্লিষ্ট কমিটি

  
মোঃ কাবির আলী  
মহাব্যবস্থাপক (অর্থ)  
ও  
সভাপতি, সংশ্লিষ্ট কমিটি



# RUPANTARITA PRAKRITIK GAS COMPANY LIMITED

(A Company of Petrobangla)

Plot # 27, Nikunja-2, New Airport Road, Khilkhet, Dhaka-1229

## Annual Procurement Plan 2020-2021

Note:

1. On the basis of emergence/need/need not, the procurement plan may be revised quarterly.
2. The estimated cost is indicative only, actual estimate will be born during execution of the relevant tender.

A series of handwritten signatures and initials in black ink, including a large signature on the left, a signature in the middle, and a signature on the right.

# RUPANTARITA PRAKRITIK GAS COMPANY LIMITED

(A Company of Petrobangla)

## Annual Procurement Plan 2020-2021

### Administration Division: (Goods & Related Services and Non Consulting Services)

Package No.	Description of Procurement Package Goods	Unit	Quantity	Procurement Method & type	Contract Approving Authority	Source of Funds	Estid Total cost in lac tk	Time Code for Process	Advertise Prequalification (if applicable)	Invites/Advertise Tender	Tender Opening	Tender Evaluation	Approval of Award	Notification of Award	Signing of Contract	Total Time of Contract Signature	Time for Completion of Procurement
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD1	Supply of Goods & Repair, Refilling & maintenance of Fire Fighting Instrument for CNG work Shop, KTL Plant, Dhonia & Ashugoni	Lot	1	OTM	MD/Board	Own	7.40	Planned Dates Planned Days Actual Dates	1-Aug-20	22-Aug-20	29-Aug-20	5-Sep-20	19-Sep-20	17-Oct-20	75	Nov-20	
GD2	Procurement of Out Source Service (Non consulting) through manpower for Head office & different site of RPGCL (Estimated cost 7.00 Crores)	Lot	1	OTM	MD/Board	Own	350.00	Planned Dates Planned Days Actual Dates	10-Sep-20	1-Oct-20	8-Oct-20	15-Oct-20	29-Oct-20	26-Nov-20	75	Dec-20	
GD3	Procurement of Spare parts of Com/Air Gaz Pac-37 Compressor for Central CNG Workshop.	Lot	1	OTM/DPM	MD/Board	Own	15.00	Planned Dates Planned Days Actual Dates	29-Sep-20	20-Oct-20	27-Oct-20	3-Nov-20	17-Nov-20	15-Dec-20	75	Jan-21	
GD4	Procurement of Multi Gas Detector for KTL Plant, Sythet.	Lot	1	RFQ	MD	Own	2.00	Planned Dates Planned Days Actual Dates	21-Sep-20	28-Sep-20	1-Oct-20	4-Oct-20	7-Oct-20	10-Oct-20	21	Oct-20	
GD5	Procurement of Lube Oil (SAE 40 Grade) and Coolant/Additive (ASTM D4985) for KTL Plant, Sythet.	Lot	1	OTM/DPM	MD/Board	Own	20.00	Planned Dates Planned Days Actual Dates	10-Sep-20	1-Oct-20	8-Oct-20	15-Oct-20	29-Oct-20	26-Nov-20	75	Dec-20	
GD6	Procurement of Stationary Items	Lot	1	OTM	MD/Board	Own	25.00	Planned Dates Planned Days Actual Dates	10-Oct-20	31-Oct-20	7-Nov-20	14-Nov-20	28-Nov-20	26-Dec-20	75	Jan-21	
GD7	Procurement of Lab Equipment (Thermometer, ASTM hydrometer, Distillation Flask, BOM Sampler for liquid oil for KTL Plant)	Lot	1	OTM/RFQ	MD/Board	Own	6.25	Planned Dates Planned Days Actual Dates	20-Oct-20	10-Nov-20	17-Nov-20	24-Nov-20	8-Dec-20	5-Jan-21	77	Jan-21	

Md. Anwar Hossain  
 মহাপরিচালক (সংশোধন)


Md. Masud Raza  
 মহাপরিচালক (সংশোধন)


Md. Masud Raza  
 মহাপরিচালক (সংশোধন)


Md. Masud Raza  
 মহাপরিচালক (সংশোধন)


**Administration Division: (Goods & Related Services and Non consulting Services)**


Package No.	Description of Procurement Package Goods	Unit	Quantity	Procurement Method & type	Contract Approving Authority	Source of Funds	Estd Total cost in Tack	Time Code for Process	Advertise Prequalification (if applicable)	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval of Award	Notification of Award	Signing of Contract	Total Time of Contract Signature	Time for Completion of Procurement
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD 8	Procurement of Marketing Equipment (Rubber hose pipe, deep Measuring Stick, Walkie Talkie, MS/HSD Delivery Pump, PD Meter & Related Instruments for KTL Plant	Lot	1	OTM/DPM	MD/Board	Own	30.15	Planned Dates Planned Days Actual Dates		6-Nov-20	20-Nov-20	27-Nov-20	4-Dec-20	18-Dec-20	15-Jan-21	70	Feb-21
GD 9	Procurement of Spare parts & Overhauling for Cat. Gen. sets of KTL Plant-2.	Lot	1	OTM/DPM	MD/Board	Own	140.00	Planned Dates Planned Days Actual Dates		16-Nov-20	30-Nov-20	7-Dec-20	14-Dec-20	28-Dec-20	25-Jan-21	70	Feb-21
GD 10	Procurement of Spare parts for Process Pumps, Hot Oil Circulation Pump, Mechanical Seal including installation & commissioning of KTL Plant-2.	Lot	1	OTM/DPM	MD/Board	Own	122.00	Planned Dates Planned Days Actual Dates		25-Nov-20	16-Dec-20	23-Dec-20	30-Dec-20	13-Jan-21	10-Feb-21	21	Mar-21
GD 11	Procurement of De-Butanizer over Head & MS-HSD over Head Heat Exchanger installation & commissioning of KTL Plant-2.	Lot	1	OTM/DPM	MD/Board	Own	60.00	Planned Dates Planned Days Actual Dates		14-Dec-20	28-Dec-20	4-Jan-21	11-Jan-21	25-Jan-21	22-Feb-21	70	Mar-21
GD 12	Procurement of Level Transmitter for De-Butanizer Reflux Drum (V-2101), other Transmitter, Controller, Solenoid valves including installation & Commissioning of KTL Plant-2.	Lot	1	OTM/DPM	MD/Board	Own	30.00	Planned Dates Planned Days Actual Dates		30-Dec-20	13-Jan-21	20-Jan-21	27-Jan-21	10-Feb-21	10-Mar-21	70	Mar-21



  
 উপস্থাপক (সংশোধন)


  
 28/12/2020


  
 28/12/2020


  
 28/12/2020


  
 28/12/2020


  
 28/12/2020

স্বাক্ষর: মহম্মদ রাসী বিশ্বাস  
 মহাব্যবস্থাপক (সংশোধন)

স্বাক্ষর: মহম্মদ রাসী বিশ্বাস  
 মহাব্যবস্থাপক (সংশোধন)

স্বাক্ষর: মহম্মদ রাসী বিশ্বাস  
 মহাব্যবস্থাপক (সংশোধন)

স্বাক্ষর: মহম্মদ রাসী বিশ্বাস  
 মহাব্যবস্থাপক (সংশোধন)

স্বাক্ষর: মহম্মদ রাসী বিশ্বাস  
 মহাব্যবস্থাপক (সংশোধন)

স্বাক্ষর: মহম্মদ রাসী বিশ্বাস  
 মহাব্যবস্থাপক (সংশোধন)



**RUPANTARITA PRAKRITIK GAS COMPANY LIMITED**


(A Company of Petrobangla)


**Annual Procurement Plan 2020-2021**


Reviewed & Rev.


**Administration Division: (Goods & Related Services and Non consulting Services)**


Package No.	Description of Procurement Package Goods	Unit	Quantity	Procurement Method & type	Contract Approving Authority	Source of Funds	Estd Total cost in lac tk	Time Code for Process	Advertise Prequalification (if applicable)	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval of Award	Notification of Award	Signing of Contract	Total Time of Contract Signature	Time for Completion of Procurement
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD 13	Procurement of Air Filler, Oil Filter, Breathers filter, Roto Z Fluid, Auto Drain valve, Air Compressor, Air Dryer & MCCB Room of KTL Plant-2.	Lot	1	OTM/DPM	MD/Board	Own	14.00	Planned Dates Planned Days Actual Dates		9-Jan-21	23-Jan-21	30-Jan-21	6-Feb-21	20-Feb-21	20-Mar-21	68	Apr-21
GD 14	Procurement of Spare Parts, Overhauling, Heat Transfer Fluid, Double Solenoid valve, for Hot Oil Heater, KTL Plant-2.	Lot	1	OTM/DPM	MD/Board	Own	59.00	Planned Dates Planned Days Actual Dates		15-Jan-21	5-Feb-21	12-Feb-21	19-Feb-21	5-Mar-21	2-Apr-21	77	May-21
GD 15	Procurement of Spare Parts, upgrading, Servicing & Maintenance of Fire Fighting system for CNG workshop, KTL Plant. & Ashugonj.	package	1	OTM/DPM	MD/Board	Own	20.00	Planned Dates Planned Days Actual Dates		28-Jan-21	18-Feb-21	25-Feb-21	4-Mar-21	18-Mar-21	15-Apr-21	77	May-21
GD 16	Procurement of Spare Parts, NRV for Cooling Systems including installation & Commissioning for KTL Plant-2.	package	1	OTM/DPM	MD/Board	Own	17.50	Planned Dates Planned Days Actual Dates		2-Feb-21	23-Feb-21	2-Mar-21	9-Mar-21	23-Mar-21	20-Apr-21	77	May-21
GD 17	Miscellaneous Safety and Maintenance safety n lock e.g pb seal, punch m/c, gaila, grease, general tools for Ashugonj	package	1	DPM /RFQ	MD	Own	4.00	Planned Dates Planned Days Actual Dates		11-Feb-21	18-Feb-21	21-Feb-21	24-Feb-21	27-Feb-21	2-Mar-21	21	Mar-21
GD 18	Procurement of Laptop, Desktop PC, Printer, UPS, Scanner	Lot	1	OTM	MD/Board	Own	36.03	Planned Dates Planned Days Actual Dates		12-Feb-21	5-Mar-21	12-Mar-21	19-Mar-21	2-Apr-21	30-Apr-21	77	May-21
GD 19	Supply of Furniture	Lot	1	OTM	MD/Board	Own	44.77	Planned Dates Planned Days Actual Dates		22-Feb-21	15-Mar-21	22-Mar-21	29-Mar-21	12-Apr-21	10-May-21	77	Jun-21


  
 Md. Faruk Hossain  
 মহাপরিচালক (পরিচালক)

  
 Md. Masudul Karim  
 মহাপরিচালক (সহকারী)

  
 Md. Masudul Karim  
 মহাপরিচালক (সহকারী)

  
 Md. Masudul Karim  
 মহাপরিচালক (সহকারী)

  
 Md. Masudul Karim  
 মহাপরিচালক (সহকারী)

  
 Md. Masudul Karim  
 মহাপরিচালক (সহকারী)

**RP&CCL**  
**RUPANTARITA PRAKRITIK GAS COMPANY LIMITED**  
 (A Company of Petrobangla)  
 Annual Procurement Plan 2020-2021

**Administration Division: (Goods & Related Services and Non consulting Services)**

Package No.	Description of Procurement Package Goods	Unit	Quantity	Procurement Method & type	Contract Approving Authority	Source of Funds	Estd Total cost in lac tk	Time Code for Process	Advertise Proqualification (if applicable)	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval of Award	Notification of Award	Signing of Contract	Total Time of Contract Signature	Time for Completion of Procurement
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD 20	Supply of Electrical Goods	Lot	1	OTM	MD	Own	23.40	Planned Dates Actual Dates		25-Nov-20	16-Dec-20	23-Dec-20	30-Dec-20	13-Jan-21	10-Feb-21	77	Jan-21
GD 21	Supply of Office Equipment (AC, Refrigerator, Photocopier, Micro oven, Fax Machin etc)	Lot	1	OTM	MD	Own	41.77	Planned Dates Actual Dates		25-Mar-21	15-Apr-21	22-Apr-21	29-Apr-21	13-May-21	10-Jun-21	77	Jun-21
GD 22	Procurement of Printing Items	Lot	1	OTM	MD	Own	5.00	Planned Dates Actual Dates		23-Dec-20	13-Jan-21	20-Jan-21	27-Jan-21	10-Feb-21	10-Mar-21	77	Apr-21
GD 23	Procurement of Personal Protective Equipment	Lot	1	OTM/RFQ	MD	Own	5.00	Planned Dates Actual Dates		22-Feb-21	15-Mar-21	22-Mar-21	29-Mar-21	12-Apr-21	10-May-21	77	Jun-21
GD 24	Supply of Crocaries & Catharies	Lot	1	OTM/RFQ	MD	Own	8.00	Planned Dates Actual Dates		4-Mar-21	25-Mar-21	1-Apr-21	8-Apr-21	22-Apr-21	20-May-21	77	Jun-21
GD 25	Repair & Maintenance office equipment	Lot	1	OTM/RFQ	MD	Own	5.00	Planned Dates Actual Dates		13-Feb-21	6-Mar-21	13-Mar-21	20-Mar-21	3-Apr-21	1-May-21	77	Jun-21
GD 26	Repair & Maintenance office Furniture	Lot	1	OTM/RFQ	MD	Own	5.00	Planned Dates Actual Dates		14-Mar-21	4-Apr-21	11-Apr-21	18-Apr-21	2-May-21	30-May-21	77	Jun-21
GD 27	Procurement of Spare parts of Transport for Head office & KTL Plant	Lot	1	OTM/RFQ	MD	Own	50.00	Planned Dates Actual Dates		1-Nov-20	22-Nov-20	29-Nov-20	6-Dec-20	20-Dec-20	17-Jan-21	77	Feb-21
GD 28	NGY Cylinder Re-test unit/upgrade the existing system & related service	Lot	2	OTM/DPM	MD/Board	Own	60.00	Planned Dates Actual Dates		9-Jan-21	30-Jan-21	6-Feb-21	13-Feb-21	27-Feb-21	27-Mar-21	77	Jun-21

*[Signature]*  
 কবির আহমদ  
 উপসহকারী প্রকৌশলী (পেত্রোল)

*[Signature]*  
 মোঃ আতিকুর রহমান  
 সহকারী প্রকৌশলী (পেত্রোল)

*[Signature]*  
 মোঃ হাদিসুল কামাল  
 কোম্পানি সচিব

*[Signature]*  
 28/02/2020  
 মোঃ গোলাম হোসেন  
 সহকারী প্রকৌশলী (পেত্রোল)

*[Signature]*  
 মোঃ মাহমুদ আলী বিশ্বাস  
 সহকারী প্রকৌশলী (পেত্রোল)

*[Signature]*  
 মোঃ বাবুল আলম  
 সহকারী প্রকৌশলী (সফট)





**RPCCL**  
**RUPANTARITA PRAKRITIK GAS COMPANY LIMITED**  
 (A Company of Petrobangla)  
 Annual Procurement Plan 2020-2021


**Administration Division: (Goods & Related Services and Non consulting Services)**


GD	Description	Lot	OTM/DPM	MD	Own	Planned Dates	14-Jan-21	4-Feb-21	11-Feb-21	18-Feb-21	4-Mar-21	1-Apr-21	77	May-21
							Planned Days	Planned Dates	Planned Dates	Planned Dates	Planned Dates	Planned Dates	Planned Dates	Planned Dates
							Actual Dates	Planned Dates	Planned Dates	Planned Dates	Planned Dates	Planned Dates	Planned Dates	Planned Dates
GD 29	Goods for CNG Conversion (CNG Valves, Brackets etc).	1			15.00									
GD 30	Emergency Spare parts/materials for safe & uninterrupted operation and maintenance of CNG re-fuelling station & workshop. (IMW Compressor, Dispenser, Cooling tower etc), cylinder retesting station.	1			30.00									
GD 31	Procurement of Vehicle	1			248.00									
GD 32	Installation of 40 HP condensate standby delivery pump of Ashugoni	2			40.00									
GD 33	Condensate receiving from tanklory system facilities development work.	1			6.00									

Note: The estimated cost is indicative only, actual estimate will be born during executing the relavent tender.


 Md. Faruk  
 উপসহকারী প্রকৌশল (সহস্বাক্ষর)  
 মোঃ ফারুক রহমান  
 মহাপরিচালক (প্রশাসন)


 Md. Faruk  
 উপসহকারী প্রকৌশল (সহস্বাক্ষর)  
 মোঃ ফারুক রহমান  
 মহাপরিচালক (প্রশাসন)


 Md. Faruk  
 উপসহকারী প্রকৌশল (সহস্বাক্ষর)  
 মোঃ ফারুক রহমান  
 মহাপরিচালক (প্রশাসন)


 Md. Faruk  
 উপসহকারী প্রকৌশল (সহস্বাক্ষর)  
 মোঃ ফারুক রহমান  
 মহাপরিচালক (প্রশাসন)



# RUPANTARITA PRAKRITIK GAS COMPANY LIMITED

(A Company of Petrobangla)

Annual Procurement Plan 2020-2021

Reviewed &

## Planning and Development Division : (Works & Physical Services and Consulting services)

Package No.	Description of Procurement Package Goods	Unit	Quantity	Procurement Method & type	Contract Approving Authority	Source of Funds	Estd Total cost in lac tk	Time Code for Process	Advertise in (if applicable)	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval of Award	Notification of Award	Signing of Contract	Total Time of Contract Signature	Time for Completion of Procurement	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
								Planned Dates										Jun-21
W1	EOI for selecting a consulting firm for Preparation of a Master Plan of Ashugonj Condensate Handling Installation Area of RPCGL at Ashugonj, Baria including Preparation of Design, Drawing, Tender Documents & Contract Agreement Documents for proposed Office Building cum Dormitory, Rest House Building & Heightening of retaining walls at Ashugonj Condensate Handling Installation Ashugonj, Baria including On-site Supervision during Construction period & Defect Liability Period. (Completion time Dec-21)	Job	1	PPR/PPA	MD/BOARD	Own	33.00											
								Actual Dates										

Note: payment may or may not be paid in fiscal year 2020-2021.

সিনিয়র সিস্টেম এনালিস্ট  
উপসহকারী প্রোগ্রামার (সিস্টেমস)

সিনিয়র সিস্টেম এনালিস্ট  
উপসহকারী প্রোগ্রামার (সিস্টেমস)

সিনিয়র সিস্টেম এনালিস্ট  
উপসহকারী প্রোগ্রামার (সিস্টেমস)

সিনিয়র সিস্টেম এনালিস্ট  
উপসহকারী প্রোগ্রামার (সিস্টেমস)

সিনিয়র সিস্টেম এনালিস্ট  
উপসহকারী প্রোগ্রামার (সিস্টেমস)

সিনিয়র সিস্টেম এনালিস্ট  
উপসহকারী প্রোগ্রামার (সিস্টেমস)

# RUPANTARITA PRAKRITIK GAS COMPANY LIMITED

(A Company of Petrobangla)  
Annual Procurement Plan 2020-2021

## Planning and Development Division : (Works & Physical Services and Consulting services)

Package No.	Description of Procurement Package Goods	Unit	Quantity	Procurement Method & type	Contract Approving Authority	Source of Funds	Est'd Total cost in lac tk	Time Code for Process	Advertise Prequalification (if applicable)	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval of Award	Notification of Award	Signing of Contract	Total Time of Contract Signature	Time for Completion of Procurement	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
W2	Renovation works of 1st floor of RPGCL Bhaban. (Completion time Dec-21)	Job	1	PPR/PPA	MD/BOARD	Own	6.00	Planned Dates Planned Days Actual Dates									Jun-21	
W3	Renovation (AC, Work station, Electrical, Curtain & Painting)	Job	1	PPR/PPA	MD/BOARD	Own	21.00	Planned Dates Planned Days Actual Dates										Jun-21
W4	Construction of Office Building, Dormitory & Rest House Building at Ashugonj Condensate Handling Installation area. (Estimated cost 500.50 Lac) (Completion time Dec-23)	Job	1	PPR/PPA	MD/BOARD	Own	300.00	Planned Dates Planned Days Actual Dates										Jun-21
W5	RCC Works of both Tank yard Walkway inside the installation area at Ashugonj.	set	1	PPR/PPA	MD/BOARD	Own	40.00	Planned Dates Planned Days Actual Dates										Jun-21

*[Handwritten Signature]*  
উপসহকারী প্রকল্প (সংশোধন)  
মহাব্যবস্থাপক (সংশোধন)

*[Handwritten Signature]*  
সেই জটিল প্রকল্প (প্রশাসন)  
মহাব্যবস্থাপক (প্রশাসন)

*[Handwritten Signature]*  
সেই স্থাপত্য/সংস্করণ  
কোম্পানি সচিব  
মহাব্যবস্থাপক (সি/আই)

*[Handwritten Signature]*  
২৪/০২/২০২০  
মহাব্যবস্থাপক (সি/আই)

*[Handwritten Signature]*  
মহাব্যবস্থাপক (সংশোধন)  
মহাব্যবস্থাপক (সংশোধন)



# RUPANTARITA PRAKRITIK GAS COMPANY LIMITED

(A Company of Petrobangla)


Annual Procurement Plan 2020-2021


Reviewed & Revised


## Planning and Development Division : (Works & Physical Services and Consulting services)


Package No.	Description of Procurement Package Goods	Unit	Quantity	Procurement Method & type	Contract Approving Authority	Source of Funds	Estd Total cost in lac tk	Time Code for Process	Advertise Prequalification in (if applicable)	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval of Award	Notification of Award	Signing of Contract	Total Time of Contract Signature	Time for Completion of Procurement	
																		Planned Dates
1		3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
W6	Construction of Internal RCC round at Ashigonj Installation.	Job	1	PPR/PPA	MD/BOARD	Own	147.00											


Note: The estimated cost is indicative only, actual estimate will be born during executing the relevant tender.



 Md. Masudul Alam  
 উপ-সহকারী প্রোগ্রামার (সহকারী)  
 মন্ত্রণালয়


 Md. Masudul Alam  
 উপ-সহকারী প্রোগ্রামার (সহকারী)  
 মন্ত্রণালয়


 Md. Masudul Alam  
 উপ-সহকারী প্রোগ্রামার (সহকারী)  
 মন্ত্রণালয়


 Md. Masudul Alam  
 উপ-সহকারী প্রোগ্রামার (সহকারী)  
 মন্ত্রণালয়


 Md. Masudul Alam  
 উপ-সহকারী প্রোগ্রামার (সহকারী)  
 মন্ত্রণালয়


 Md. Masudul Alam  
 উপ-সহকারী প্রোগ্রামার (সহকারী)  
 মন্ত্রণালয়